

Progress: Updated Status/Progress of 4RF Projects of Sindh- September 2024

In Million US\$

Sr.No.	Projects	Sector	Dev. Partner	Donor Funding	Donor Funds Allocation	ADP/ PSDP Share	Approving Authority	Approval Date	Physical Progress %	Cumulative Spending	Financial Progress %
1	Sindh Flood Housing Reconstruction (New)	Housing, Infra	WB	500.00	500.00	227.27	ECNEC	04.01.2023	73%	472.557	59.78%
2	Sindh Flood Emergency Rehabilitation Project (Irrigation Component212 m)	Irrigation, Water	W.B	500.00	212.00	0.00	ECNEC	06.12.2022	98%	196.22	93%
	Sindh Flood Emergency Rehabilitation Project (P&D Component \$270m)	Transport & Com, Municipal Serv.			270.00	30.00		06.12.2022	65.0%	180.09	60.03%
3	Sindh Water & Agriculture Transformation (SWAT) Project	Water	IDA + WB	98.00	98.00	0.00	ECNEC	06.12.2022	Phase I & II: 91 % Progress Phase III: 95.20 % Progress	74.80	76.33%
4	Sindh Integrated Health and Population Program	Health	IsDB + WB	250.00	250.00	30.00	ECNEC	04.01.2023	09%	9.77	3.50%
5	Sindh School Rehabilitation Project Under Flood Restoration Program (ADB Emergency Assistance)	Education	ADB	275.00	275.00	27.50	ECNEC	11.12.2023	-	0.000	0%
6	Sindh Irrigated Agriculture Productivity Enhancement Project (2015	Agriculture	W.B	8.30	7.86	0.00	PDWP	01.09.2022	100%	7.86	100%
7	Competitive & Livable City of Karachi (2019 - Repurposed)	Governance	W.B	27.00	27.00	0.00	GoS	08.09.2022	100%	27.00	100%
8	Emergency Flood Assistance Project (EFAP) — on Farm Water Management	Infra	ADB	199.9	199.9	20.1	ECNEC	2022-12-15	14.52%	30.412	13.82%
9	DRR Project for Rehabilitation / Reconstruction	DRR	ADB / NDRMF	12.06	12.06	-	MoPDSI	Ph.1) 26.04.2023 Ph.2) 22.09.2023	100%	10.431	86.50%
Total				1,870.26	1,851.82	334.87				1,009.14	46%